CAMELBACK CANYON ESTATES HOA ARCHITECTURAL REVIEW COMMITTEE CHECKLIST

NOTE: CCRs stipulate that if an ARC submittal is not approved within 30 days, approval is not required. Therefore, timeliness is important. Extensions may be documented in writing citing the reason for the delay to the homeowner.

| Extensions may be documented in writing citing the reason for the delay | | | for the delay to the norneowner. |
|---|--|------------------------------|---|
| Lot #: Address: | | + | |
| Date: Homeowner Name: | | | |
| 1.1 | Documents | ARC Request | Confirm request is complete. |
| | | | Determine primary contact for updates. |
| 1.2 | Desuments | Policies | Get color / material samples / photos. Confirm HO / developer has related policies. |
| 1.2 | Documents | | |
| 1.3 | Documents | Permit Status | Confirm that HO / developer has / will get permit V Demolition permit |
| | | | V Construction permit V Construction permit |
| | | | NOTE: Permit date can be used to adjust dates for Construction Timing Policy. |
| 1.4 | Documents | Permit Status-Walls | Block wall permit (3 ft. and over) |
| 1.7 | Documents | Terrine Status Walls | √ PHX checks only height, general location, drainage runoff |
| | | | √ Block walls > 7 ft. require structural engineering analysis sealed by |
| | | | professional engineer prior to permit |
| | | | √ Retaining wall on a slope requires a permit |
| | | | √ Maintain visibility triangle at not more than 3 ft. high for a distance of 15 ft. |
| | | | long at corners. |
| 1.5 | Documents | Block Wall Evaluation | Confirm status of lot wall per most recent block wall study. |
| 4.5 | | F 1 | Encourage repair / replacement as appropriate. |
| 1.6 | Documents | Encroachment Status | Confirm encroachment status to mitigate if possible. |
| 1.7 | Documents | Future ARC Requests | Note items not yet determined with initial submission (e.g. mailboxes, hardscape, paint color, etc.) will require new submission. |
| 10 | Citi | D. A. sanda la constanta a s | Notify HO / developer of need for brief monthly updates to the board via |
| 1.8 | Communication | Monthly updates | email. |
| | | | Citidii. |
| 2.4 | \ \(\text{\text{\$\color{\colin{\colin{\colin{\colin{\colin{\cin}\color{\colin{\colin{\coli}\colin{\colin{\colin{\colin{\colin{\colin{\cinc{\cinin{\c | Cli | Decision imposed as a sciebbase |
| 2.1 | Views | Clear views of | Review impact on neighbors. |
| | | mountain | |
| 2.2 | Views | Height change test | Require test per policy, initiate request for input. |
| 2.3 | Views | Community input | Review community input. |
| 2.4 | Views | Hardscape | Check neighboring sight lines. |
| | | | |
| 3.1 | Design | Compatible with | Aesthetics |
| L | | community | |
| 3.2 | Design | Compliance with | Color, roofing, |
| | | policies | |
| 3.3 | Design | Setbacks | Plat maps-utility easements should remain clear. |
| | _ | | Plat maps-5 ft. setback on all property lines. |
| | | | Plat maps-pools no closer than 7 ft. to property line. |
| 3.4 | Design | Square footage | Main building & accessory buildings no more than 5038 sf per plat |
| 3.5 | Design | Height | Building not to exceed 2 stories, up to 30 ft. per plat |
| 3.6 | Design | Exterior Lighting | Encourage "dark sky" lighting |
| 3.7 | Design | Roofing | Confirm roofing policy compliance |
| | | | |
| 4.1 | Construction | Schedule | Request benchmark schedule. |
| l <u>.</u> | 23 | | To be used for tracking project for board updates. |
| 4.2 | Construction | Fencing | Policy compliance |
| 4.3 | Construction | Sanitation | Locate away from neighbors, screen if possible |
| 4.4 | Construction | Common area impact | Review potential for common are damage |
| 4.5 | Construction | Dumpster placement | If on street, require plywood under wheels |
| 4.5 | CONSTRUCTION | Dumpster placement | in on succes, require prywood under wheels |
| | 6.1 | | |
| 5.2 | Other | Encourage pool drain | Some properties drain pools into common areas and/or streets. Encourage |
| | | into sewer | correction if appropriate. |